CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/W.No.13/JCR/CSR-05/037b/CUBE/2016-17 13.06.2016

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

*** Customer** : **Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.

*** Agency** : **Mr. J.C. Ramachandra,**
#59, 10th C Cross, WOC Road, Bangalore – 86.

*** Name of the work** : Construction of RCC drain in 4th and 5th Cross road North side at Prashanthanagara in Ward No.13 Shettyhalli Sub Division, BBMP, Bangalore.

*** Reference** : AEE/SSD/QC/25/2016-17 Dated: 12.05.2016

*** Sample ID** : RCC Drain Concrete

Size of cubes : 150mmx150mmx150mm

Cross Sectional Area : 22500 mm^2

Technical Reference : IS: 516-1959 (Reaffirmed 2008)

*** Grade of Concrete** : M_{20}

Compressive Strength as on : 28th day

Sample Received on : 13.06.2016

Sl.No.	* Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	16.05.2016	13.06.2016	8.189	485.5	21.58
2	16.05.2016	13.06.2016	8.235	490.3	21.79
3	16.05.2016	13.06.2016	8.325	512.3	22.77

* Information is furnished by the Customer/Representative

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

****

VISHWANATH. I.A.
Chief Executive Officer

ಸಹಕಾರ್ಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ ರಸ್ತೆ, ರಾಜಾಜಿನಗರ, ಬೆಂಗಳೂರು

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.13/JCR/STEEL/2016-17 13.05.2016

TEST REPORT ON REINFORCEMENT STEEL

Customer	:	**Asst. Executive Engineer**, Shettyhalli Sub Division, BBMP, Bangalore.
Agency	:	**Mr. J.C. Ramachandra,** #59, 10th C Cross, WOC Road, Bangalore – 86.
Name of the Work	:	Construction of RCC drain in 4th and 5th Cross road North side at Prashanthanagara in Ward No.13 Shettyhalli Sub Division, BBMP, Bangalore.
Reference	:	AEE/SSD/QC/25/2016-17 Dated: 12.05.2016
Date of Test	:	13.05.2016
Technical Reference	:	IS: 1786-2008

Sl. No	Nominal size (dia) (mm)	Mass per metre (Kg/mtr)	TENSILE STRENGTH			Bend Test	Rebend Test
			0.20% proof stress/Yield stress N/mm^2	Tensile strength (Ultimate stress) N/mm^2	Elongation percent gauge length		
1	10	0.62	514	557	13.35	O.K	O.K

Note:

⇒ The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒ Any Query regarding the report must be reported within 30 days from the date of testing.

****

M/s. Civil-Tech Consultants & Engineers

23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

A6-13

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.

Tele Fax : 23223227, Website : www.civiltechconsultants.com

E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/W.No.13/JCR/CSR-05/037b/AGG/GR/2016-17 : 13.05.2016

TEST REPORT ON DETERMINATION GRADATION OF COARSE AGGREGATES

*** Customer** : **Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.

*** Agency** : **Mr. J.C. Ramachandra,**
#59, 10th C Cross, WOC Road, Bangalore – 86.

*** Name of Work** : Construction of RCC drain in 4th and 5th Cross road North side at Prashanthanagara in Ward No.13 Shettyhalli Sub Division, BBMP, Bangalore.

Reference : AEE/SSD/QC/25/2016-17 Dated: 12.05.2016

Technical Reference : IS : 2386 Part 1 -1963 RA-2007

Sample ID : Coarse Aggregates (40mm)

Sample Received on : 12.05.2016

Date of Testing : 13.05.2016

Total Wt. of Aggregates in gms= **7000**

Is Sieve Size in mm	Cumulative Weight Passing in %	Specific Limits as per IS 383-1970 (RA- 2007)	
		Graded	Single Sized
80	100	100	-
63	100	-	100
40	96.43	95-100	85-100
20	37.14	30-70	0-20
10	17.86	10-35	0-5
4.75	2.43	0-5	-

* Information is furnished by the Customer/Representative

Remarks : This sample is under Graded specific limits.

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

****

VISHWANATH. I.A.
Chief Executive Officer

AE-13
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶಬ್ದಹಳ್ಳಿ ಉಪವಿಭಾಗ. ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

#23/14, 2nd Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/W.No.13/JCR/CSR-05/037b/SAND-Gradation/2016-17 : 13.05.2016

TEST REPORT ON DETERMINATION GRADATION OF FINE AGGREGATES

*** Customer** : **Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.

*** Agency** : **Mr. J.C. Ramachandra,**
#59, 10th C Cross, WOC Road, Bangalore – 86.

*** Name of Work** : Construction of RCC drain in 4th and 5th Cross road North side at Prashanthanagara in Ward No.13 Shettyhalli Sub Division, BBMP, Bangalore.

Reference : AEE/SSD/QC/25/2016-17 Dated: 12.05.2016

Technical Reference : IS : 2386 Part 1 - 1963 RA-2007

Sample ID : Fine Aggregates

Sample Received on : 12.05.2016

Date of Testing : 13.05.2016

Total Wt. of Aggregates in gms **1000**

Is Sieve Size in mm	Cumulative Weight Passing in %	Specific Limits as per IS 383-1970 (RA- 2007)			
		Zone-I	Zone-II	Zone-III	Zone-IV
10	100	100	100	100	100
4.75	94.80	90-100	90-100	90-100	95-100
2.36	76.80	60-95	75-100	85-100	95-100
1.18	57.00	30-70	55-90	75-100	90-100
600 Micron	28.50	15-34	35-59	60-79	80-100
300 Micron	12.90	5-20	8-30	12-40	15-50
150 Micron	4.90	0-10	0-10	0-10	0-15

* Information is furnished by the Customer/Representative

Remarks : This sample is under Zone-I specific limits.

Civil-Tech Consultants & Engineers Bangalore

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory
3. Any Query regarding the report must be reported within 30 days from the date of testing.

****

VISHWANATH. I.A.
Chief Executive Officer

AE-13

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಜೆ.ಸಿ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/W.No.13/JCR/CSR-05/037b/CEMENT/2016-17 Date: 13.05.2016

TEST REPORT ON CEMENT

* CUSTOMER	:	**Asst. Executive Engineer**, Shettyhalli Sub Division, BBMP, Bangalore.
*AGENCY	:	**Mr. J.C. Ramachandra,** #59, 10th C Cross, WOC Road, Bangalore – 86.
*NAME OF THE WORK	:	Construction of RCC drain in 4th and 5th Cross road North side at Prashanthanagara in Ward No.13 Shettyhalli Sub Division, BBMP, Bangalore.
*REFERENCE	:	AEE/SSD/QC/25/2016-17 Dated: 12.05.2016
SAMPLE ID	:	Cement
SAMPLE RECEIVED ON	:	12.05.2016
PERIOD OF TESTING	:	12.05.2016 to 13.05.2016

The results of the tests conducted on the cement sample are as follows:

Sl. No	Descriptions	Test Method as per IS	Test Result	Requirements as per IS: 8112-2013
1	Standard Consistency	IS-4031 (Part -4) 1988(RA-2009)	28.00 %	-
2	a) Initial Setting Time	IS-4031 (Part -5) 1988(RA-2009)	140 Minutes	Not Less than 30 Minutes
	b) Final Setting Time	IS-4031 (Part -5) 1988(RA-2009)	490 Minutes	Not More than 600 Minutes
3	Soundness by Le Chartlier Method	IS-4031 (Part-3) 1988(RA-2009)	1 mm	Not more than 10mm

*Information is furnished by the Customer/Representative.

Note:

⇒ The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒ Any Query regarding the report must be reported within 30 days from the date of testing.

****

VISHWANATH. I.A.
Chief Executive Officer

AE-13

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶಬ್ದಪಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ ರಸ್ತೆ, ರಾಜರಾಜೇಶ್ವರಿನಗರ, ಬೆಂಗಳೂರು

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/W.No.13/JCR/CSR-05/037b/Pre Cast Slab/2016-17

26.05.2016

TEST REPORT ON CONCRETE CORE (PRE CAST SLAB)

*** Name of Customer** : **Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.

*** Name of Agency** : **Mr. J.C. Ramachandra,**
#59, 10th C Cross, WOC Road, Bangalore – 86.

*** Name of work** : Construction of RCC drain in 4th and 5th Cross road North side at Prashanthanagara in Ward No.13 Shettyhalli Sub Division, BBMP, Bangalore.

Reference : AEE/SSD/QC/25/2016-17 Dated: 12.05.2016

Techinical Reference : IS:516-1959 (Reaffirmed 2008), SP-24:1983.

Sample ID : Pre cast slab

Sample Received on : 20.05.2016

Date of Testing : 26.05.2016

Sl. No.	Dia of Core D (mm)	Height of Core H (mm)	Core Wt (Kg)	Density of Core (kg / m^3)	H / D	Correction factor (Based on H/D)	Failure Load (kN)	Core Strength (N/mm^2)	Correction Factor for the Dia. (Strength of the Core x 1.08)	Corrected Cylinder Compressive Strength (N/mm^2)	Equivalent Cube Compressive Strength (N/mm^2)
1	50.00	79.00	0.389	2507.80	1.58	0.955	32.30	16.45	17.77	16.97	21.21
2	50.00	80.00	0.396	2521.01	1.60	0.960	33.40	17.01	18.37	17.64	22.05
3	50.00	81.00	0.405	2546.48	1.62	0.965	33.60	17.11	18.48	17.83	22.29

* Information is furnished by the Customer/Representative

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

****

AE-13

26/5

VISHWANATH. I.A.
Chief Executive Officer

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/W.No.13/JCR/CSR-05/037b/CUBE/2016-17 14.06.2016

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

*** Customer** : **Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.

*** Agency** : **Mr. J.C. Ramachandra,**
#59, 10th C Cross, WOC Road, Bangalore – 86.

*** Name of the work** : Construction of RCC drain in 4th and 5th Cross road North side at Prashanthanagara in Ward No.13 Shettyhalli Sub Division, BBMP, Bangalore.

*** Reference** : AEE/SSD/QC/25/2016-17 Dated: 12.05.2016

*** Sample ID** : RCC Drain Concrete

Size of cubes : 150mmx150mmx150mm

Cross Sectional Area : 22500 mm^2

Technical Reference : IS: 516-1959 (Reaffirmed 2008)

*** Grade of Concrete** : M_{20}

Compressive Strength as on : 28th day

Sample Received on : 14.06.2016

Sl.No.	* Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	17.05.2016	14.06.2016	8.098	485.5	21.58
2	17.05.2016	14.06.2016	8.190	495.3	22.01
3	17.05.2016	14.06.2016	8.225	505.6	22.47

* Information is furnished by the Customer/Representative

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

****

AE-13
14/6

VISHWANATH. I.A.
Chief Executive Officer

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/W.No.13/JCR/CSR-05/037b/CUBE/2016-17 14.06.2016

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

*** Customer** : **Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.

*** Agency** : **Mr. J.C. Ramachandra,**
#59, 10th C Cross, WOC Road, Bangalore – 86.

*** Name of the work** : Construction of RCC drain in 4th and 5th Cross road North side at Prashanthanagara in Ward No.13 Shettyhalli Sub Division, BBMP, Bangalore.

*** Reference** : AEE/SSD/QC/25/2016-17 Dated: 12.05.2016

*** Sample ID** : RCC Drain Concrete

Size of cubes : 150mmx150mmx150mm

Cross Sectional Area : 22500 mm^2

Technical Reference : IS: 516-1959 (Reaffirmed 2008)

*** Grade of Concrete** : M_{20}

Compressive Strength as on : 28th day

Sample Received on : 14.06.2016

Sl.No.	* Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	17.05.2016	14.06.2016	8.122	483.3	21.48
2	17.05.2016	14.06.2016	8.256	502.2	22.32
3	17.05.2016	14.06.2016	8.320	512.4	22.77

* Information is furnished by the Customer/Representative

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

****

AE-13

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ ರಸ್ತೆ, ರಾಜಾಜಿನಗರ, ಬೆಂಗಳೂರು

VISHWANATH. I.A.
Chief Executive Officer

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com



CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/W.No.13/JCR/CSR-05/037b/CUBE/2016-17 13.06.2016

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

*** Customer** : **Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.

*** Agency** : **Mr. J.C. Ramachandra,**
#59, 10th C Cross, WOC Road, Bangalore – 86.

*** Name of the work** : Construction of RCC drain in 4th and 5th Cross road North side at Prashanthanagara in Ward No.13 Shettyhalli Sub Division, BBMP, Bangalore.

*** Reference** : AEE/SSD/QC/25/2016-17 Dated: 12.05.2016

*** Sample ID** : RCC Drain Concrete

Size of cubes : 150mmx150mmx150mm

Cross Sectional Area : 22500 mm^2

Technical Reference : IS: 516-1959 (Reaffirmed 2008)

*** Grade of Concrete** : M_{20}

Compressive Strength as on : 28th day

Sample Received on : 13.06.2016

Sl.No.	* Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	16.05.2016	13.06.2016	8.125	478.3	21.26
2	16.05.2016	13.06.2016	8.280	492.3	21.88
3	16.05.2016	13.06.2016	8.305	502.1	22.32

* Information is furnished by the Customer/Representative

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

****

VISHWANATH. I.A.
Chief Executive Officer

AE-13
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ ರಸ್ತೆ, ಯಶವಂತಪುರ, ಬೆಂಗಳೂರು

#23/14, 4th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com